

N°	Nom de la tâche	Durée	Début	Fin	2017					2018															
					Mai	Jul	Sep	Nov	Jan	Mar	Mai	Jul	Sep	Nov	Jan	Mar	Mai								
24	Analyse des offres	5 jours	Lun 16/10/17	Ven 20/10/17										16/10	20/10										
25	NOTIFICATION DU MARCHÉ	11 jours	Lun 23/10/17	Lun 06/11/17										23/10	06/11										
26	Période de préparation	20 jours	Mar 07/11/17	Lun 04/12/17										07/11	04/12										
27	PHASE 2 - TRAVAUX	40 jours	Lun 08/01/18	Ven 02/03/18										08/01	02/03										
28	OS de démarrage des travaux	0 jour	Lun 08/01/18	Lun 08/01/18										08/01	08/01										
29	PHASE DET	38 jours	Lun 08/01/18	Mer 28/02/18										08/01	28/02										
30	Pose des batardeaux	3 jours	Lun 08/01/18	Mer 10/01/18										08/01	10/01										
31	Vidange de la conduite	1 jour	Jeu 11/01/18	Jeu 11/01/18										11/01	11/01										
32	Démontage des vannes	5 jours	Ven 12/01/18	Jeu 18/01/18										12/01	18/01										
33	Réhabilitation conduite DN 800	16 jours	Ven 19/01/18	Ven 09/02/18										19/01	09/02										
34	Réhabilitation conduites annexes	6 jours	Lun 12/02/18	Lun 19/02/18										12/02	19/02										
35	Remontage des vannes	5 jours	Mar 20/02/18	Lun 26/02/18										20/02	26/02										
36	Démontage des batardeaux	2 jours	Mar 27/02/18	Mer 28/02/18										27/02	28/02										
37	PHASE AOR	2 jours	Jeu 01/03/18	Ven 02/03/18										01/03	02/03										